

Westside of new Community Center along Hwy 30



Eastside of new Fire Station along Hwy 30

Mosier Center Project Status and USDA Grant Funding

Fire Station / City Hall / Community Center Community Update & USDA Funding Presentation





Agenda

- **1.** Mosier Center History
 - 2014 2019 Planning
 - 2019 Present Committee Activity
- 2. Mosier Center Design & Construction Bidding Phases
 - Phase I Conceptual Design, Master Plan & CMGC Design Process
 - Phase II Schematic Design & Schematic Update
 - Phase III Design Development
 - Phase IV Final Design & Bid Docs
- 3. Announcement of USDA Joint City/Fire Funding Application for \$975,000 Congressionally Directed Spending (CDS)
 - History of CDS Procurement
 - Key Requirements for Funding
 - City/Fire IGA and Joint Application (City is Primary Applicant)
- 4. Mosier Center Fundraising Process and Current Status
 - October 2019 Public Campaign Kickoff & Survey for Public Support
 - Project Budget Funding Uses
 - In Hand & Committed Funding
 - Pending Funding & To Be Raised
 - Questions?

1. Mosier Center History

- Planning 2014 to 2019
- Committee Activity 2019 to Present



Planning 2014 - 2019

- 2014 MFD prelim design on State at Carroll
- 2015 MFD Committee on Station Siting
- 2016 UP train derailment; create Team Mosier
- State funding: Siting and Feasibility Study
- 2017 Study shows station at City site
- Settlement with UP: \$500K for JUF
- Create JUF Committee
- 2018-19 Committee Site Evaluation Study
- Committee selects City site on HWY 30

Committee Activity 2019 - Present

- 2019 Decisions on process and schedule
- Hire consultants; begin Schematic Design (SD)
- Public Mtg Oct 24 ("generally positive" about JUF)
- Complete SD report (Nov), fund-raising plan
- 2020 COVID project slowdown
- Cost analysis; Hire fund-raising consultant
- 2021 Committee approves SD
- Votes to move to Design Development (DD) Phase
- 2022 Complete DD report, Value Engr (Mar)
- Draft O&M agreement; complete CD (Sep)
- 2023 Ongoing work to match design to funding
- March 2024 vote to proceed with public bid




2. Design & Construction Phases

- Phase I IGA, Conceptual Master Plan & CMGC Design Process
- Phase II Schematic Design and Schematic Update
- Phase III Design Development
- Phase IV Final Design & Bid Docs

Phase I – Conceptual Design

- IGA City Council & Fire Board signed an Inter-Governmental Agreement to engage in building a Joint Use Public Facility
 - Appointed a Joint Design Review Committee of 2 members from each organization to manage design process
 - Joint Use Committee held public meetings to hire an architect and contractor under a CMGC contract
 - Minarik Architecture and Kirby Nagelhout were selected
 - Design Team developed Conceptual Conceptual Plans for Mosier Center



Phase II – Schematic Design & Update

- Minarik Architecture developed schematic designs for initial permit & cost estimating as well as a Summary Doc for Fundraising
 - Programming of Building w/ Net Zero Energy Study funded by Energy Trust
 - Design of Building Structure and Floor Plans to include Community Center, City Hall, Kitchen, Restrooms, Fire Offices and 3-Bay Fire Station
 - Minarik Architecture and Kirby Nagelhout were selected to run a CMGC bid process through the following phases of Design
 - A Design Narrative was developed as the project's mission and fundraising collaterals



Schematic design was updated to address kitchen size, fire access/egress and office configuration

SCHEMATIC DESIGN





SIMPLIFICATIONS AND ALTERATIONS:

- apparatus bay has been re-oriented to face Highway 30
- the geometry of the apparatus bay has shifted from a shed form to an agrarian gabled form

Phase III – Design Development

- Design Development adds a level of detail to the project related to permit requirements including:
 - Electrical
 - Fire Safety
 - Stormwater Runoff Design
 - Streetscapes
- These and other building components provide for more accurate cost estimating by the CMGC contractor
- At this phase the JUF Committee asked the architect to value engineer the buildings to identify options for cost reduction.
- 3rd fire bay and commercial kitchen are alternates for the bid and will be included, should the project come in under existing cost estimate of \$7m.

Phase IV – Final Design





Phase IV – Final Design/Bid Docs



- All building specifications are in place in final construction drawings and instructions
- Kirby Nagelhout to advertise and publish bid docs by May 30, 2024.
- Bid selection timeline 4-6 weeks.
- JUF Committee will compare GMP (guaranteed maximum price) bid with available funds and make a recommendation on next steps



3. USDA CDS Funding Application

- History of CDS Procurement / What is CDS Funding?
 - How do we Get it?

USDA Requirements

- Agency assigned by Congress to manage funds
- Public process
- USDA is last to fund project
- City/Fire IGA
 - Joint USDA Application (City is Primary Applicant)

4. Fundraising & Current Status

- Uses of Funds (Project Budget)
- Funds in Hand & Committed
- Funds Pending & To Be Raised

Uses of Funds



USES OF FUNDS	TOTAL
Soft Costs (A&E)	\$ 1,500,000
Construction including contingency	\$ 7,000,000
Permits	\$ 72,000
FFE	\$ 207,000
TOTAL USES OF FUNDS	\$ 8,779,000

Funding Sources & Uses

Funds in Hand & Committed

\$ 450,000
\$ 1,100,000
\$ 50,000
\$ 500,000
\$ 500,000
\$ 750,000
\$ 585,000
\$ 415,000
\$ 192,000
\$ 20,000
\$ 800,000
\$ 975,000
\$ 598,438
\$ 175,000
\$ 50,000
\$ 100,000
\$ 7,260,438

Funding Sources & Uses

Funds Pending & To Be Raised

Pending

City real estate sale	\$ 345,000
DEQ CWSRF Stormwater Loan	\$ 518,562
Reser Family Foundation	\$ 50,000
Murdock	\$ 300,000
Energy Trust of OR	\$ 5,000
Total Pending	\$ 1,218,562

To Be Raised

Individual donors pledged and in process	\$ 150,000
Individual donors	\$ 150,000
Total to be Raised	\$ 300,000
SUBTOTAL SOURCES OF FUNDS	\$ 8,779,000
TOTAL SOURCES OF FUNDS	\$ 8,779,000

Funding Sources & Uses

Many thanks to these contributors and many others for their support for the new Mosier Center! We're on the home stretch.

Mosier Community Members (more than we can name here)! Wasco County **Oregon State Legislature Oregon Parks & Recreation District Oregon Department of Environmental Quality Oregon Department of Energy City of Mosier Mosier Fire Department Energy Trust of Oregon Oregon Department of Energy Analemma Wines Runcible Cider Evans Orchards Portland Timbers Union Pacific Railroad The Ford Family Foundation Roundhouse Foundation Lamfrom Foundation**

With your help we can reach our goal to break ground this Fall 2024.

Mosier Center Fire Station / City Hall / Community Center Community Update & USDA Funding Presentation

Goal \$8,800,000

